BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	8
Item Name:	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing omplete as per specifications. Specification No. KBS 4.1, 4.2KBS No.5.4KBS 5.1.13(P-27/4.6) PWD SR 2018-19

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)Building Side										
Length From	0.00	19.50	1	19.50	0.20	0.20	0.20	0.15	0.59	
	19.50	25.80	1	6.30	-	-	-	-	-	No Work
	25.80	48.50	1	22.70	0.20	0.20	0.20	0.15	0.68	
	48.50	53.70	1	5.20	-	-	-	-	-	No Work
	53.70	83.70	1	30.00	0.20	0.20	0.20	0.15	0.90	
	83.70	87.30	1	3.60	0.20	0.20	0.20	0.15	0.11	
	87.30	92.40	1	5.10	-	-	-	-	-	No Work
	92.40	96.70	1	4.30	0.20	0.20	0.20	0.15	0.13	
	96.70	102.00	1	5.30	-	-	-	-	-	No Work
	102.00	129.80	1	27.80	0.20	0.20	0.20	0.15	0.83	
	129.80	135.30	1	5.50	-	-	-	-	-	No Work
	135.30	149.50	1	14.20	0.20	0.20	0.20	0.15	0.43	
	149.50	152.60	1	3.10	-	-	-	-	-	No Work
	152.60	182.60	1	30.00	0.20	0.20	0.20	0.15	0.90	
	182.60	195.40	1	12.80	0.20	0.20	0.20	0.15	0.38	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	234.30	1	30.00	0.20	0.20	0.20	0.15	0.90	
	234.30	235.80	1	1.50	0.20	0.20	0.20	0.15	0.05	
	235.80	242.30	1	6.50	-	-	-	-	-	C/R
	242.30	269.00	1	26.70	0.20	0.20	0.20	0.15	0.80	
	269.00	275.00	1	6.00	-	-	-	-	-	C/R
	275.00	302.00	1	27.00	0.20	0.20	0.20	0.15	0.81	
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	331.00	1	22.00	0.20	0.20	0.20	0.15	0.66	
	331.00	337.50	1	6.50	-	-	-	-	-	No Work
	337.50	352.50	1	15.00	0.20	0.20	0.20	0.15	0.45	
	352.50	356.00	1	3.50	-	-	-	-	-	No Work
	356.00	364.40	1	8.40	0.20	0.20	0.20	0.15	0.25	

Scanned with CamScanner

	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	364.40	366.50	1	2.10	-	-	-	-	-	No Work
	366.50	379.50	1	13.00	0.20	0.20	0.20	0.15	0.39	
	379.50	384.00	1	4.50	-	-	-	-	-	No Work
	384.00	410.60	1	26.60	0.20	0.20	0.20	0.15	0.80	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	446.00	465.00	1	19.00	0.20	0.20	0.20	0.15	0.57	
	465.00	472.20	1	7.20	-	-	-	-	-	No Work
	472.20	487.50	1	15.30	0.20	0.20	0.20	0.15	0.46	
	487.50	502.00	1	14.50	-	-	-	-	-	No Work
	502.00	515.00	1	13.00	0.20	0.20	0.20	0.15	0.39	
	515.00	534.00	1	19.00	-	-	-	-	-	No Work
	534.00	557.30	1	23.30	0.20	0.20	0.20	0.15	0.70	
	557.30	564.60	1	7.30	-	-	-	-	-	No Work
	564.60	594.60	1	30.00	0.20	0.20	0.20	0.15	0.90	
	594.60	624.60	1	30.00	0.20	0.20	0.20	0.15	0.90	
	624.60	654.60	1	30.00	0.20	0.20	0.20	0.15	0.90	
	654.60	668.30	1	13.70	0.20	0.20	0.20	0.15	0.41	
	668.30	674.10	1	5.80	-	-	-	-	-	C/R
	674.10	679.40	1	5.30	0.20	0.20	0.20	0.15	0.16	
	679.40	687.00	1	7.60	-	-	-	-	-	No Work
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00	0.20	0.20	0.20	0.15	0.90	
	723.20	729.80	1	6.60	0.20	0.20	0.20	0.15	0.20	
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)Road Side										
Length From	0.00	19.50	1	19.50	0.20	0.20	0.20	0.15	0.59	
	19.50	25.80	1	6.30	-	-	-	-	-	No Work
	25.80	48.50	1	22.70	0.20	0.20	0.20	0.15	0.68	
	48.50	53.70	1	5.20	-	-	-	-	-	No Work
	53.70	83.70	1	30.00	0.20	0.20	0.20	0.15	0.90	
	83.70	87.30	1	3.60	0.20	0.20	0.20	0.15	0.11	
	87.30	92.40	1	5.10	-	-	-	-	-	No Work
	92.40	96.70	1	4.30	0.20	0.20	0.20	0.15	0.13	
	96.70	102.00	1	5.30	-	-	-	-	-	No Work
	102.00	129.80	1	27.80	0.20	0.20	0.20	0.15	0.83	
	129.80	135.30	1	5.50	-	-	-	-	-	No Work
	135.30	149.50	1	14.20	0.20	0.20	0.20	0.15	0.43	
	149.50	152.60	1	3.10	-	-	-	-	-	No Work
	152.60	182.60	1	30.00	0.20	0.20	0.20	0.15	0.90	
	182.60	195.40	1	12.80	0.20	0.20	0.20	0.15	0.38	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	234.30	1	30.00	0.20	0.20	0.20	0.15	0.90	
	234.30	235.80	1	1.50	0.20	0.20	0.20	0.15	0.05	

Scanned with CamScanner

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
235.80	242.30	1	6.50	-	-	-	-	-	C/R
242.30	269.00	1	26.70	0.20	0.20	0.20	0.15	0.80	
269.00	275.00	1	6.00	-	-	-	-	-	C/R
275.00	302.00	1	27.00	0.20	0.20	0.20	0.15	0.81	
302.00	309.00	1	7.00	-	-	-	-	-	C/R
309.00	331.00	1	22.00	0.20	0.20	0.20	0.15	0.66	
331.00	337.50	1	6.50	-	-	-	-	-	No Work
337.50	352.50	1	15.00	0.20	0.20	0.20	0.15	0.45	
352.50	356.00	1	3.50	-	-	-	-	-	No Work
356.00	364.40	1	8.40	0.20	0.20	0.20	0.15	0.25	
364.40	366.50	1	2.10	-	-	-	-	-	No Work
366.50	379.50	1	13.00	0.20	0.20	0.20	0.15	0.39	
379.50	384.00	1	4.50	-	-	-	-	-	No Work
384.00	410.60	1	26.60	0.20	0.20	0.20	0.15	0.80	
410.60	416.00	1	5.40	-	-	-	-	-	C/R
416.00	446.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
446.00	465.00	1	19.00	0.20	0.20	0.20	0.15	0.57	
465.00	472.20	1	7.20	-	-	-	-	-	No Work
472.20	487.50	1	15.30	0.20	0.20	0.20	0.15	0.46	
487.50	502.00	1	14.50	-	-	-	-	-	No Work
502.00	515.00	1	13.00	0.20	0.20	0.20	0.15	0.39	
515.00	534.00	1	19.00	-	-	-	-	-	No Work
534.00	557.30	1	23.30	0.20	0.20	0.20	0.15	0.70	
557.30	564.60	1	7.30	-	-	-	-	-	No Work
564.60	594.60	1	30.00	0.20	0.20	0.20	0.15	0.90	
594.60	624.60	1	30.00	0.20	0.20	0.20	0.15	0.90	
624.60	654.60	1	30.00	0.20	0.20	0.20	0.15	0.90	
654.60	668.30	1	13.70	0.20	0.20	0.20	0.15	0.41	
668.30	674.10	1	5.80	-	-	-	-	-	C/R
674.10	679.40	1	5.30	0.20	0.20	0.20	0.15	0.16	

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	679.40	687.00	1	7.60	-	-	-	-	-	No Work
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00	0.20	0.20	0.20	0.15	0.90	
	723.20	729.80	1	6.60	0.20	0.20	0.20	0.15	0.20	
Cross Road Building Side										
Length From	0.00	30.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	30.00	60.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	60.00	90.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	90.00	120.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	120.00	135.00	1	15.00	0.20	0.20	0.20	0.15	0.45	
Cross Road Road Side										
Length From	0.00	30.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	30.00	60.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	60.00	90.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	90.00	120.00	1	30.00	0.20	0.20	0.20	0.15	0.90	
	120.00	135.00	1	15.00	0.20	0.20	0.20	0.15	0.45	
Total Qty Work Done									**42.98**	**Sqm**
Qty Payable in this bill									**42.88**	**Sqm**

Contractor Representative

Assistant Engineer
Ward.17

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory
Consultant Representative

Asst.Executive Engineer
Yeshwanthpur Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	9
Item Name:	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete.- do - 10 cms thick (P-27/5.31.2) PWD SR 2018-19

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)										
Length From	0.00	19.50	1	19.50	1.20	1.20	1.20		23.40	
	19.50	25.80	1	6.30	-	-	-	-	-	
	25.80	48.50	1	22.70	-	-	-	-	-	
	48.50	53.70	1	5.20	-	-	-	-	-	
	53.70	87.30	1	33.60	1.20	1.20	1.20		40.32	
	87.30	92.40	1	5.10	-	-	-	-	-	
	92.40	96.70	1	4.30	-	-	-	-	-	
	96.70	102.00	1	5.30	1.20	1.20	1.20		6.36	
	102.00	129.80	1	27.80	1.20	1.20	1.20		33.36	
	129.80	135.30	1	5.50	1.20	1.20	1.20		6.60	
	135.30	149.50	1	14.20	-	-	-	-	-	
	149.50	152.60	1	3.10	-	-	-	-	-	
	152.60	188.80	1	36.20	1.20	1.20	1.20		43.44	
	188.80	192.00	1	3.20	-	-	-	-	-	
	192.00	195.40	1	3.40	-	-	-	-	-	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	235.80	1	31.50	1.20	1.20	1.20		37.80	
	235.80	242.30	1	6.50	1.20	1.20	1.20		7.80	
	242.30	269.30	1	27.00	-	-	-	-	-	
	269.30	275.00	1	5.70	-	-	-	-	-	C/R
	275.00	302.00	1	27.00	1.20	1.20	1.20		32.40	
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	331.00	1	22.00	-	-	-	-	-	
	331.00	337.50	1	6.50	-	-	-	-	-	
	337.50	352.50	1	15.00	1.20	1.20	1.20		18.00	
	352.50	356.00	1	3.50	1.20	1.20	1.20		4.20	
	356.00	364.40	1	8.40	1.20	1.20	1.20		10.08	
	364.40	366.50	1	2.10	-	-	-	-	-	
	366.50	379.50	1	13.00	-	-	-	-	-	
	379.50	384.00	1	4.50	-	-	-	-	-	
	384.00	397.30	1	13.30	-	-	-	-	-	
	397.30	410.60	1	13.30	1.20	1.20	1.20		15.96	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R

Scanned with CamScanner

	416.00	446.00	1	30.00	1.20	1.20	1.20		36.00	
	446.00	465.00	1	19.00	-	-	-	-	-	
	465.00	472.20	1	7.20	-	-	-	-	-	
	472.20	487.50	1	15.30	-	-	-	-	-	
	487.50	502.30	1	14.80	-	-	-	-	-	
	502.30	515.00	1	12.70	-	-	-	-	-	
	515.00	534.00	1	19.00	-	-	-	-	-	
	534.00	557.30	1	23.30	1.20	1.20	1.20		27.96	
	557.30	564.60	1	7.30	1.20	1.20	1.20		8.76	
	564.60	594.60	1	30.00	1.20	1.20	1.20		36.00	
	594.60	624.60	1	30.00	1.20	1.20	1.20		36.00	
	624.60	654.60	1	30.00	-	-	-	-	-	
	654.60	668.30	1	13.70	-	-	-	-	-	
	594.60	674.10	1	79.50	-	-	-	-	-	C/R
	674.10	679.40	1	5.30	1.20	1.20	1.20		6.36	
	679.40	687.00	1	7.60	1.20	1.20	1.20		9.12	
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	729.80	1	36.60	-	-	-	-	-	
								Total Qty Work Done	**439.92**	**Sqm**
								Qty Payable in this bill	**428.76**	**Sqm**

For CIVIL ONE ENGINEERS & CONSULTANTS

Contractor Representative

Consultant Representative
Authorised Signatory

Assistant Engineer
Ward.17

Asst.Executive Engineer
Yeshwanthpur Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No: **10**

Item Name: KSRB 5-8.2 : Providing two line dressing to granite stone slab / granite stone masonry as per specifications. KBS 5.1.13(P-26/5.18) PWD SR 2018-19

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)										
Length From	0.00	19.50	1	19.50	1.20	1.20	1.20		23.40	
	19.50	25.80	1	6.30	-	-	-	-	-	
	25.80	48.50	1	22.70	-	-	-	-	-	
	48.50	53.70	1	5.20	-	-	-	-	-	
	53.70	87.30	1	33.60	1.20	1.20	1.20		40.32	
	87.30	92.40	1	5.10	-	-	-	-	-	
	92.40	96.70	1	4.30	-	-	-	-	-	
	96.70	102.00	1	5.30	1.20	1.20	1.20		6.36	
	102.00	129.80	1	27.80	1.20	1.20	1.20		33.36	
	129.80	135.30	1	5.50	1.20	1.20	1.20		6.60	
	135.30	149.50	1	14.20	-	-	-	-	-	
	149.50	152.60	1	3.10	-	-	-	-	-	
	152.60	188.80	1	36.20	1.20	1.20	1.20		43.44	
	188.80	192.00	1	3.20	-	-	-	-	-	
	192.00	195.40	1	3.40	-	-	-	-	-	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	235.80	1	31.50	1.20	1.20	1.20		37.80	
	235.80	242.30	1	6.50	1.20	1.20	1.20		7.80	
	242.30	269.30	1	27.00	-	-	-	-	-	
	269.30	275.00	1	5.70	-	-	-	-	-	C/R
	275.00	302.00	1	27.00	1.20	1.20	1.20		32.40	
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	331.00	1	22.00	-	-	-	-	-	
	331.00	337.50	1	6.50	-	-	-	-	-	
	337.50	352.50	1	15.00	1.20	1.20	1.20		18.00	
	352.50	356.00	1	3.50	1.20	1.20	1.20		4.20	
	356.00	364.40	1	8.40	1.20	1.20	1.20		10.08	
	364.40	366.50	1	2.10	-	-	-	-	-	

Scanned with CamScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	366.50	379.50	1	13.00	-	-	-	-	-	
	379.50	384.00	1	4.50	-	-	-	-	-	
	384.00	397.30	1	13.30	-	-	-	-	-	
	397.30	410.60	1	13.30	1.20	1.20	1.20		15.96	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00	1.20	1.20	1.20		36.00	
	446.00	465.00	1	19.00	-	-	-	-	-	
	465.00	472.20	1	7.20	-	-	-	-	-	
	472.20	487.50	1	15.30	-	-	-	-	-	
	487.50	502.30	1	14.80	-	-	-	-	-	
	502.30	515.00	1	12.70	-	-	-	-	-	
	515.00	534.00	1	19.00	-	-	-	-	-	
	534.00	557.30	1	23.30	1.20	1.20	1.20		27.96	
	557.30	564.60	1	7.30	1.20	1.20	1.20		8.76	
	564.60	594.60	1	30.00	1.20	1.20	1.20		36.00	
	594.60	624.60	1	30.00	1.20	1.20	1.20		36.00	
	624.60	654.60	1	30.00	-	-	-	-	-	
	654.60	668.30	1	13.70	-	-	-	-	-	
	594.60	674.10	1	79.50	-	-	-	-	-	C/R
	674.10	679.40	1	5.30	1.20	1.20	1.20		6.36	
	679.40	687.00	1	7.60	1.20	1.20	1.20		9.12	
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	729.80	1	36.60	-	-	-	-	-	
								Total Qty Work Done	**439.92**	**Sqm**
								Qty Payable in this bill	**428.76**	**Sqm**

For CIVIL ONE ENGINEERS & CONSULTANTS

Contractor Representative

Consultant Representative
Authorised Signatory

Assistant Engineer
Ward.17

Asst.Executive Engineer
Yeshwanthpur Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No: **11**

Item Name: KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. Wide as per specifications. (only chamfered length shall be recorded) KBS 5.1.13(P-26/5.22) PWD SR 2018-19

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)										
Length From	0.00	19.50	33	19.50	3.60	3.60	3.60		117.00	
	19.50	25.80	11	6.30	-	-	-	-	-	
	25.80	48.50	38	22.70	-	-	-	-	-	
	48.50	53.70	9	5.20	-	-	-	-	-	
	53.70	87.30	56	33.60	3.60	3.60	3.60		201.60	
	87.30	92.40	9	5.10	-	-	-	-	-	
	92.40	96.70	7	4.30	-	-	-	-	-	
	96.70	102.00	9	5.30	3.60	3.60	3.60		31.80	
	102.00	129.80	46	27.80	3.60	3.60	3.60		166.80	
	129.80	135.30	9	5.50	3.60	3.60	3.60		33.00	
	135.30	149.50	24	14.20	-	-	-	-	-	
	149.50	152.60	5	3.10	-	-	-	-	-	
	152.60	188.80	60	36.20	3.60	3.60	3.60		217.20	
	188.80	192.00	5	3.20	-	-	-	-	-	
	192.00	195.40	6	3.40	-	-	-	-	-	
	195.40	204.30	15	8.90	-	-	-	-	-	C/R
	204.30	235.80	53	31.50	3.60	3.60	3.60		189.00	
	235.80	242.30	11	6.50	3.60	3.60	3.60		39.00	
	242.30	269.30	45	27.00	-	-	-	-	-	
	269.30	275.00	9	5.70	-	-	-	-	-	C/R
	275.00	302.00	45	27.00	3.60	3.60	3.60		162.00	
	302.00	309.00	12	7.00	-	-	-	-	-	C/R
	309.00	331.00	37	22.00	-	-	-	-	-	
	331.00	337.50	11	6.50	-	-	-	-	-	
	337.50	352.50	25	15.00	3.60	3.60	3.60		90.00	
	352.50	356.00	6	3.50	3.60	3.60	3.60		21.00	
	356.00	364.40	14	8.40	3.60	3.60	3.60		50.40	
	364.40	366.50	4	2.10	-	-	-	-	-	
	366.50	379.50	22	13.00	-	-	-	-	-	
	379.50	384.00	8	4.50	-	-	-	-	-	

Scanned with CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	384.00	397.30	22	13.30	-	-	-	-	-	
	397.30	410.60	22	13.30	3.60	3.60	3.60		79.80	
	410.60	416.00	9	5.40	-	-	-	-	-	C/R
	416.00	446.00	50	30.00	3.60	3.60	3.60		180.00	
	446.00	465.00	32	19.00	-	-	-	-	-	
	465.00	472.20	12	7.20	-	-	-	-	-	
	472.20	487.50	26	15.30	-	-	-	-	-	
	487.50	502.30	25	14.80	-	-	-	-	-	
	502.30	515.00	21	12.70	-	-	-	-	-	
	515.00	534.00	32	19.00	-	-	-	-	-	
	534.00	557.30	39	23.30	3.60	3.60	3.60		139.80	
	557.30	564.60	12	7.30	3.60	3.60	3.60		43.80	
	564.60	594.60	50	30.00	3.60	3.60	3.60		180.00	
	594.60	624.60	50	30.00	3.60	3.60	3.60		180.00	
	624.60	654.60	50	30.00	-	-	-	-	-	
	654.60	668.30	23	13.70	-	-	-	-	-	
	594.60	674.10	133	79.50	-	-	-	-	-	C/R
	674.10	679.40	9	5.30	3.60	3.60	3.60		31.80	
	679.40	687.00	13	7.60	3.60	3.60	3.60		45.60	
	687.00	693.20	10	6.20	-	-	-	-	-	C/R
	693.20	729.80	61	36.60	-	-	-	-	-	
									Total Qty Work Done	**2199.60**	**Sqm**
									Qty Payable in this bill	**2199.60**	**Sqm**

Ckd by MC

For CIVIL ONE ENGINEERS & CONSULTANTS

Contractor Representative

Authorised Signatory
Consultant Representative

10/06/2021

Assistant Engineer
Ward.17

Asst Executive Engineer
Yeshwanthpur Sub Division

10/06/2021

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	12								
Item Name:	Providing & laying precast drain cover slab of 250 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge.(1.2 x 0.60 x 0.25) (Approved Data rate)								
CHAINAGE / **Land Mark**		**NO**	**L** (m)	**B** (m)	**B1** (m)	**Avg B** (m)	**D** (m)	**QTY**	**REMARKS**
MES Road									
Length From	0.00	10.00	1	10.00		1.20		12.00	
							Total Qty Work Done	**12.00**	**Sqm**
							Qty Payable in this bill	**12.00**	**Sqm**

Checked & Found Correct

EE (R&D)

Contractor Representative

Assistant Engineer
Ward.17

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory

Authorised Representative

Asst.Executive Engineer
Yeshwanthpur Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No: 13

Item Name: Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete.Page No. 27/ Item No. 5.29.2/ PWD SR 2018-19

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)Building Side									
Length From	0.00	1	19.50					43.33	
	19.50	1	6.30	-	-	-	-	-	No Work
	25.80	1	22.70					50.44	
	48.50	1	5.20	-	-	-	-	-	No Work
	53.70	1	30.00					66.67	
	83.70	1	3.60					8.00	
	87.30	1	5.10	-	-	-	-	-	No Work
	92.40	1	4.30					9.56	
	96.70	1	5.30	-	-	-	-	-	No Work
	102.00	1	27.80					61.78	
	129.80	1	5.50	-	-	-	-	-	No Work
	135.30	1	14.20					31.56	
	149.50	1	3.10	-	-	-	-	-	No Work
	152.60	1	30.00					66.67	
	182.60	1	12.80					28.44	
	195.40	1	8.90	-	-	-	-	-	C/R
	204.30	1	30.00					66.67	
	234.30	1	1.50					3.33	
	235.80	1	6.50	-	-	-	-	-	C/R
	242.30	1	26.70					59.33	
	269.00	1	6.00	-	-	-	-	-	C/R
	275.00	1	27.00					60.00	
	302.00	1	7.00	-	-	-	-	-	C/R
	309.00	1	22.00					48.89	
	331.00	1	6.50	-	-	-	-	-	No Work
	337.50	1	15.00					33.33	
	352.50	1	3.50	-	-	-	-	-	No Work
	356.00	1	8.40					18.67	
	364.40	1	2.10	-	-	-	-	-	No Work
	366.50	1	13.00					28.89	

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	379.50	384.00	1	4.50	-	-	-	-	-	No Work
	384.00	410.60	1	26.60					59.11	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00					66.67	
	446.00	465.00	1	19.00					42.22	
	465.00	472.20	1	7.20	-	-	-	-	-	No Work
	472.20	487.50	1	15.30					34.00	
	487.50	502.00	1	14.50	-	-	-	-	-	No Work
	502.00	515.00	1	13.00					28.89	
	515.00	534.00	1	19.00	-	-	-	-	-	No Work
	534.00	557.30	1	23.30					51.78	
	557.30	564.60	1	7.30	-	-	-	-	-	No Work
	564.60	594.60	1	30.00					66.67	
	594.60	624.60	1	30.00					66.67	
	624.60	654.60	1	30.00					66.67	
	654.60	668.30	1	13.70					30.44	
	668.30	674.10	1	5.80	-	-	-	-	-	C/R
	674.10	679.40	1	5.30					11.78	
	679.40	687.00	1	7.60	-	-	-	-	-	No Work
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00					66.67	
	723.20	729.80	1	6.60					14.67	
Cross Road Building Side										
Length From	0.00	30.00	1	30.00					66.67	
	30.00	60.00	1	30.00					66.67	
	60.00	68.00	1	8.00					17.78	
Cross Road Road Side										
Length From	0.00	30.00	1	30.00					66.67	
	30.00	60.00	1	30.00					66.67	
	60.00	68.00	1	8.00					17.78	
Total Qty Work Done									**1594**	**No's**
Qty Payable in this bill									**1588.00**	**No's**

For CIVIL ONE ENGINEERS & CONSULTANTS

Contractor Representative

Authorised Signatory
Consultant Representative

Assistant Engineer
Ward.17

Asst.Executive Engineer
Yeshwanthpur Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	14
Item Name:	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Page No. 180/ Item No. 24.1/ PWD SR 2018-19

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)Building Side										
Length From	0.00	19.50	1	19.50	0.40	0.40	0.40		7.80	
	19.50	25.80	1	6.30	-	-	-	-	-	No Work
	25.80	48.50	1	22.70	0.40	0.40	0.40		9.08	
	48.50	53.70	1	5.20	-	-	-	-	-	No Work
	53.70	83.70	1	30.00	0.40	0.40	0.40		12.00	
	83.70	87.30	1	3.60	0.40	0.40	0.40		1.44	
	87.30	92.40	1	5.10	-	-	-	-	-	No Work
	92.40	96.70	1	4.30	0.40	0.40	0.40		1.72	
	96.70	102.00	1	5.30	-	-	-	-	-	No Work
	102.00	129.80	1	27.80	0.40	0.40	0.40		11.12	
	129.80	135.30	1	5.50	-	-	-	-	-	No Work
	135.30	149.50	1	14.20	0.40	0.40	0.40		5.68	
	149.50	152.60	1	3.10	-	-	-	-	-	No Work
	152.60	182.60	1	30.00	0.40	0.40	0.40		12.00	
	182.60	195.40	1	12.80	0.40	0.40	0.40		5.12	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	234.30	1	30.00	0.40	0.40	0.40		12.00	
	234.30	235.80	1	1.50	0.40	0.40	0.40		0.60	
	235.80	242.30	1	6.50	-	-	-	-	-	C/R
	242.30	269.00	1	26.70	0.40	0.40	0.40		10.68	
	269.00	275.00	1	6.00	-	-	-	-	-	C/R
	275.00	302.00	1	27.00	0.40	0.40	0.40		10.80	
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	331.00	1	22.00	0.40	0.40	0.40		8.80	
	331.00	337.50	1	6.50	-	-	-	-	-	No Work
	337.50	352.50	1	15.00	0.40	0.40	0.40		6.00	
	352.50	356.00	1	3.50	-	-	-	-	-	No Work
	356.00	364.40	1	8.40	0.40	0.40	0.40		3.36	
	364.40	366.50	1	2.10	-	-	-	-	-	No Work
	366.50	379.50	1	13.00	0.40	0.40	0.40		5.20	
	379.50	384.00	1	4.50	-	-	-	-	-	No Work

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	384.00	410.60	1	26.60	0.40	0.40	0.40		10.64	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00	0.40	0.40	0.40		12.00	
	446.00	465.00	1	19.00	0.40	0.40	0.40		7.60	
	465.00	472.20	1	7.20	-	-	-	-	-	No Work
	472.20	487.50	1	15.30	0.40	0.40	0.40		6.12	
	487.50	502.00	1	14.50	-	-	-	-	-	No Work
	502.00	515.00	1	13.00	0.40	0.40	0.40		5.20	
	515.00	534.00	1	19.00	-	-	-	-	-	No Work
	534.00	557.30	1	23.30	0.40	0.40	0.40		9.32	
	557.30	564.60	1	7.30	-	-	-	-	-	No Work
	564.60	594.60	1	30.00	0.40	0.40	0.40		12.00	
	594.60	624.60	1	30.00	0.40	0.40	0.40		12.00	
	624.60	654.60	1	30.00	0.40	0.40	0.40		12.00	
	654.60	668.30	1	13.70	0.40	0.40	0.40		5.48	
	668.30	674.10	1	5.80	-	-	-	-	-	C/R
	674.10	679.40	1	5.30	0.40	0.40	0.40		2.12	
	679.40	687.00	1	7.60	-	-	-	-	-	No Work
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00	0.40	0.40	0.40		12.00	
	723.20	729.80	1	6.60	0.40	0.40	0.40		2.64	
Cross Road Building Side										
Length From	0.00	30.00	1	30.00	0.40	0.40	0.40		12.00	
	30.00	60.00	1	30.00	0.40	0.40	0.40		12.00	
	60.00	68.00	1	8.00	0.40	0.40	0.40		3.20	
Cross Road Road Side										
Length From	0.00	30.00	1	30.00	0.40	0.40	0.40		12.00	
	30.00	60.00	1	30.00	0.40	0.40	0.40		12.00	
	60.00	68.00	1	8.00	0.40	0.40	0.40		3.20	
Total Qty Work Done									**286.92**	**Sqm**
Qty Payable in this bill									**285.84**	**Sqm**

For CIVIL ONE ENGINEERS & CONSULTANTS

Contractor Representative

Authorised Signatory
Consultant Representative

Assistant Engineer
Ward.17

Asst Executive Engineer
Yeshwanthpur Sub Division

Scanned with CamScanner